

AN ADJOURNED MEETING OF THE FACILITIES PLANNING AND IMPLEMENTATION COMMITTEE WAS HELD ON THURSDAY, OCTOBER 13, 2005 AT 10:30 AM IN WARRENTON, VIRGINIA.

Present: William G. Downey, Richard W. Robison, Anthony I. Hooper, Thomas Boyer, Kay Jackson

Minutes of September 13, 2005 Meeting

The committee approved the minutes of the September 13, 2005 meeting.

Project Review – Courthouse

Additional information was provided concerning the courthouse project. It was decided to remove the courtyard improvements between Warren Green and the Courthouse from the Schlosser contract and to complete this work at a later time when other entrances would be available for courthouse access. The Committee agreed to a three month time extension on the courthouse work and authorized the staff to negotiate a two month extension of costs to cover the general conditions associated with the contract within certain parameters.

It was requested that a walk through of the Courthouse and Adult Detention Center be scheduled prior to the next committee meeting.

70 Culpeper Street Occupancy

The committee concurred with the plan to move the Adult Court Services to 70 Culpeper Street from the current leased office location.

There being no further business, the meeting was adjourned at 11:00 AM.