EROSION CONTROL NARRATIVE

The purpose of this project is to construct several athletic fields and associated infrastructure on 70.25 acres in fauquier County, Virginia. The site generally slopes and orbins to two major drainage swales. These swales ultimately discharge under State Route 643 and into Turkey Run. These swales are identified on the FEMA floodplain mapping as Zone 'A'.

The area surrounding this site is predominantly residential. There is a Virginia Power Substation to the northeast of the site. The County fairground is located to the southeast of the site. The proposed development will not impact any of the adjacent properties. The limits of development are contained within the limits of the site. The site has an fairly significant amount of cutting and filling but all sediment will be contained within the limits of the site with two sediment basins being the main source of sediment trapping. The roadway will utilize check dans and culvert inlet protection to contain sediment.

The major soil grouping is classified type . This soil has a low erodibility, moderate permeability and is suitable for the proposed development.

All construction activities will be in accordance with the current edition of the Virpinia Erosion and Sediment Control Handbook. All devices and construction techniques refer to this standand. The site will be protected with EC devices until an 85% to 90% stand of vegetation is established. The site will be constructed in accordance with the sequence of construction shown on the plans.

SWM is not significantly impacted by the development since the receiving channels will adequately handle the drainings with very little increase in runoff being generated by the site. The site is mostly garssed areas or woods. The proposed fields will not change the anount of runoff generated by the site. The receiving channels are natural channels that meander through the site until they reach State Route 643. The channels are currently bandling the discharge with no indication of erosion and this development will not significantly after the anount of discharge into the channels. The intention of the development is to construct the two sediment basins as a first step in the construction activity. The site has an existing gravel road that will provide access to the site to facilitate installation of the Erosion Control necurrent. The gravel drive will also use diversion to direct sediment tracking of the state roadway. The site will also use diversion to direct sediment dates runoff to the sediment traps. The road way will use check dates to maintain runoff in the roadied citches. The road construction will also install culvert pipes as a first measure to allow clean base flows to pass the roadway without sediment contamination. All erosion control necurres will be maintained and remain in place until the site has achieved a good stand of vegetation.

SEEDING SCHEDULE

* USE SEASONAL NURSE CROP IN ACCORDANCE WITH SEEDING DATES AS SHOWN BELOW: FEBUARY 16TH THROUGH APRIL	LOW MAINTENANCE SLOPE (>3:1 SLOPE) -KENTUCY 31 TALL FESCUE -RED TOP GRASS -SEASONAL NURSE CROP* -CROWNVETCH**	GENERAL SLOPE (3:1 OR LESS) -KENTUCKY 31 TALL FESCUE -RED TOP GRASS -SEASONAL NURSE CROP*	HIGH MAINTENANCE LAWN -KENTUCKY 31 OR TURF TYPE TALL FESCUE	MINIMUM CARE LAWN COMMERCIAL OR RESIDENTIAL -KENTUCKY 31 OR TURE TYPE TALL FESCUE -MAPROVED PERENNIAL RYEGRASS -KENTUCKY BLUEGRASS
CE ANNUAL RYE	108 LBS 2 LBS 20 LBS 20 LBS 150 LBS	128 LBS 2 LBS 20 LBS 150 LBS	200-250 LBS 100%	107AL_LBS_/ACRE 175-200 LBS 95-100% 9-5% 0-5% 0-5%

MAY 1ST THROUGH AUGUST 15TH AUGUST 16TH THROUGH OCTOBER NOVEMBER THROUGH FEBRUARY 15TH FOXTAIL MILLET ANNUAL RYE WINTER RYE

** SUBSTITUTE SERICEA LESPEDEZA FOR CROWNVETCH EAST OF FARMVILLE, VA. (MAY THROUGH SEPTEMBER USE HULLED SERICEA, ALL OTHER PERIODS, USE UNHULLED SERICEA).

OF FLATFIA IS USED IN LIEU OF CROWNVETCH, INCREASE RATE TO 30 LBS/ACRE. ALL LEGUME SEED MUST BE PROPERLY INOCULATED. WEEPING LOVEGRASS MAY BE ADDED TO ANY SLOPE OR LOW-MAINTENANCE MX DURING WARMER SEEDING PERIODS; ADD 10-20 LBS/ACRE IN MIXES.

STRAW MULCH -MULCH LIME

2 TONS / Ac.

FERTILIZER
MIXED GRASSES AND LEGUMES: CDASTAL PLAIM: 2 TDNS/ACRE PULVERIZED AGRICULTURAL GRADE LIMESTONE (90 LBS/1000 FT.)

LEGUME STANDS ONLY

1000 LBS/ACRE 5-20-10 (23 LBS/1000 FT) IS PREFERRED, HUNEVER, 1000 LBS/ACRE OF 10-20-10 OR EQUIVALENT MAY BE USED.
1000 LBS/ACRE 10-20-10 OR EQUIVALENT NUTRIENTS, (23 LBS/1000 FT) 1000 LBS/ACRE 10-20-10 DR EQUIVALENT NUTRIENTS (23 LBS/1000°FT.)

GRASS STANDS ONLY:

EROSION CONTROL NOTES

1. ALL VEGETATIVE AND STRUCTURAL ERDSIDN AND SEDIMENT CONTROL
PRACTICES SHALL BE CONSTRUCTED AND MAINTAINED ACCORDING TO MINIMUM
STANDARDS AND SECTIFICATIONS OF THE VIRGINIA REDSIDN AND SEDIMENT
CONTROL HANDBOOK AND VIRGINIA REGULATION VR 625-02-00.

2. THE CONTRACTOR SHALL INSPECT ALL EROSION CONTROL MEASURES PERIODICALLY AND AFTER EACH RUNDEF PRODUCING RAINFALL EVENT. ANY MECESSARY REPARIS OR CLEANUP TO MANUTAIN THE EFFECTIVENESS OF THE EROSION CONTROL DEVICES SHALL BE MADE IMMEDIATELY.

3. ALL DISTURBED ABEAS ABE TO DRAIN TO APPROVED SEDIMENT CONTROL MEASURES AT ALL TIMES DURING LAND DISTURBING ACTIVITIES AND DURING SITE DEVELOPMENT UNTIL FINAL STABILIZATION IS ACHIEVED.

4. THE CONTRACTOR IS RESPONSIBLE FOR THE INSTALLATION OF ANY ADDITIONAL REASING CONTROL MEASURES NECESSARY TO PREVENT EROSION AND SEDIMENTATION AS DETERMINED BY THE ENVIRONMENTAL ENGINEERING DEPARTMENT.

Sequence of Construction

- Datain all necessary permits from Fauquire County and John Marshall Soll and Water Conservation District prior to beginning work. If necessary, schedule all preconstruction meetings with inspecting authorities prior to any land disturbing activities.
- Install construction entrance at existing gravel roadway.
- Install sediment basin #1 and #2.
- Install diversion along northwestern property line to divert runoff into sediment basin #1.
- Install right side ditch along Second Park Road to reroute existing swale around construction.
- Begin clearing and grubbing of site.
- Begin rough grading of fields, parking lots and roadway.

Install storm sewer system as grading allows.

- Topsoil stockpile to be located by contractor as directed by Parks repusilt fence to prevent any sediment escape. and surrounded
- $11.\ \mbox{Upon achieving rough grades for parking lots, finish grade and compact, subgrade.}$ as necessary, ťο

10. Install inlet protection and culvert inlet protection as storm sewer

is installed

and

LANDSCAPE ARCHITECTURE · ENGINEERING

the

finished

- Upon achieving rough grades for athletic fields and finished grades for fields. Upon achieving compacted subgrade for parking lots, install stone base proctor. and compact barking lots, finish grade the 95% standard
- Upon achieving final grades on athletic fields, install any required athlet and mulch the fields as indicated upon detail drawings and specifications. ic equipment and begin to seed
- 15,
- upon achieving rough grades for roadway, finish grade the site.
- Upon approval from inspector, install stone base and compact to 95% sto dard proctor.
- Upon completion of all construction activities and inspections, install surface and parking lots. treatment
- rosion control device removal
- 20. All disturbed areas to be seeded and mulched, as appropriate, upon inactivity expected to be longer than 30 days. 19. All erosion control measures to be maintained until inspector indictates achi eving final grades or any that it can be removed

CENTRAL AREA PARK

EROSION CONTROL NOTES FAUQUIER COUNTY PARKS AND RECREATION

FAUQUIER COUNTY, VIRGINIA

ARCHITECTURE RESOURCE PLANNERS. INC 3111 NORTHSIDE AVENUE, RICHMOND, VA. 23228

FAX: (804) 964-3464 PHONE: (804) 961-6967



ECN1 of 1 SHET BBBBBBB

VESC STD

VESC STD

CULVERT INLET PROTECTION

3.08

DRAWN BY: DFS
CHECKED BY: PRM
APPROVED BY: PRM

VESC STD

DIVERSION 3.09 SEDIMENT TRAP 3.13

VESC VESC STD VESC STD

STD

CHECK DAM 3.20 OUTLET PROTECTION 3.18 SEDIMENT BASIN 3.14

DATE 1/21/02
SCALE 1=NA
PROJECT NO: 10595ACD

EROSION CONTRO

VESC STD

SILT FENCE 3.05

VESC STD

CONSTRUCTION ENTRANCE 3.02

0595ACD_ 120803_ecnd

REVISIONS: 19/15/03 3/5/04 5/4/04